SRI BAALAMURUGAN BOREWELLS

4, gangamma Compound, Opp. Canara Bank Bus Stop, Bellary Main Road, Helbal Bangalore - 24
Mob : 9845020536, 9901920004

WORK REPORT

No.

Date : 23-02-2014

Ashrahara Layout 9th cross

S.No.	Particulars	Rft :	Water Yield	Remarks
1.	Size of The Borewell	165mm dia		
2.	Total Deapth of The Borewell	984 feet		
3.	MS Casing Erected	147 feet		
4.	1st Water Source at the Deapth	320 feet		
5.	2nd Water Source at the Deapth	510 feet		
6.	3rd Water Source at the Deapth	750 feet		
7.	4th Water Source at the Deapth	980 feet		
8.	If any Silt, Boulders at the Deapth	-		
9.	Nature of Water	Sweet Water		
10.	Moter Pump to be Used	15 HP 30 Stage		
11.	Any other Remarks	-		
12.	Total Yield of the Borewell	2.5"		

Thanking You

Yours faithfuily
For Sri Baalamurugan Borewells

GROUND WATER SURVEY REPORT

~~OPEN WELL~~/ BOREWELL
DATA OF SURVEY

a) Name of the Party : BBMP

b) Location of the Site : AKE. Byatarayanapura

c) Area of the land : Agrahara layout 9 acres

INVESTIGATION REPORT

1) GEOLOGY OF THE AREA : hw lying, Sedimentary, Granite gneiss

2) Recommended Site for drilling : W1

3) Total depth to be drilled : 800'-900'

4) Approx. casing pipe required : 120'-130'

5) No. of water bearing Zones : — 5 —

6) No. of favourable spots marked : — 1 —

7) Qty. of water expected : 2 1/2"-3"

8) Method of survey carried out : Geo-hydrological method

9) Remarks : 6 1/2" dia drill at W1

Water source belt
140'-850'

P.T.O. : *Terms & Conditions*

(telugu)

HYDROGEOLOGIST
(M.G. RAJASHEKHAR, M.Sc., DEG., F.G.S.)

BOREWELL SITE PLAN